

Contractor's Material and Test Certificate for **A**boveground Piping

PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners and the contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authorities requirements or local ordinances.

Property Name	Date		
Property Address	City	State	Zip

PLANS	Accepted by approving authorities(names)		
	Address		
	Installation conforms to accepted plans	<input type="checkbox"/> Yes	<input type="checkbox"/> No
	Equipment used is approved?	<input type="checkbox"/> Yes	<input type="checkbox"/> No
	If no, explain deviations		

INSTRUCTIONS	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?		
		<input type="checkbox"/> Yes	<input type="checkbox"/> No
	Have copies of the following been left on the premises?		
	1. System Components Instructions	<input type="checkbox"/> Yes	<input type="checkbox"/> No
	2. Care and Maintenance Instructions	<input type="checkbox"/> Yes	<input type="checkbox"/> No
	3. NFPA 25	<input type="checkbox"/> Yes	<input type="checkbox"/> No

LOCATION OF SYSTEM	Supplies buildings
---------------------------	--------------------

	Make	Model	Year of Manufacture	Orifice Size	Quantity	Temperature Rating
SPRINKLERS						

PIPE AND FITTINGS	Type of pipe
	Type of fittings

ALARM VALVE OR FLOW INDICATOR	ALARM DEVICES			Maximum time to operate through test connection	
	Type	Make	Model	Minutes	Seconds

DRY PIPE OPERATING TEST	DRY VALVE				Q.O.D.					
	Make	Model	Serial No.		Make	Model	Serial No.			
		Time to trip through test connection ^{1,2}		Water Pressure	Air Pressure	Trip Point Air Pressure	Time water reached test outlet ^{1,2}		Alarm operated properly	
		Minutes	Seconds	psi	psi	psi	Minutes	Seconds	Yes	No
		Without Q.O.D.								
		With Q.O.D.								
	If no, explain									

DELUGE & PREACTION VALVES	Operation			<input type="checkbox"/> Pneumatic	<input type="checkbox"/> Electric	<input type="checkbox"/> Hydraulic		
	Piping supervised		<input type="checkbox"/> Yes	<input type="checkbox"/> No	Detection media supervised		<input type="checkbox"/> Yes	<input type="checkbox"/> No
	Does valve operate from the manual trip, remote, or both control stations?						<input type="checkbox"/> Yes	<input type="checkbox"/> No
	Is there an accessible facility in each circuit for testing?				<input type="checkbox"/> Yes	<input type="checkbox"/> No	If no, explain	
	Make	Model	Does each circuit operate supervision loss alarm?		Does each circuit operate valve release?		Maximum time to operate release?	
			Yes	No	Yes	No	Minutes	Seconds

¹ Measured from time inspector's test connection is opened.

² NFPA 13 only requires the 60-second limitation in specific sections

